chandra's
Dt: Pg:

31/05/2021
Desilting work started at the DMK layout.
Desilting works started at Chokkanahalli and surrounding area.
Desilt work at Maheshwara Layout.
Desilting work at 1st cross road Balaji Enclave Dwarka nagar.

2/06/2021
Desilting work at Hempegowda Layout.
Desilt work at Chokkanahalli and surrounding area.
Desilt work at 2nd cross road Balaji Enclave dwarka nagar.

4/06/2021
Desilt work at palahalli lake surrounding area.
Desilting work at Chokkanahalli and surrounding area.
Desilting work at vijayanagar
Desilting work at 3rd cross road Balaji Enclave dwarka nagar.

7/06/2021
Desilting work at palahalli lake surrounding.
Desilting work at Chokkanahalli and surrounding area
Desilting work at vijayanagar.
Desilting work at main road-1

8/06/21
Deilthy work at Thevempahajara boundary
Deilthy work at cross road-1 Chikkahalli
Deilthy work at STS circle
Deilthy work at Datta layout

9/06/21
Deilthy and resetting of drain slabs at Thevempaja,
Deilthy and resetting of slabs at cross road, Chikkaha
resetting and deilthy of drain at Datta layout

11/06/21
Deilthy and removing and resetting of drain
slabs work at U-Drive way road
Deilthy and removing, resetting of drain slabs
Muthukaara layout
14/06/21
Deilthy work at Thevempahajara
Deilthy and resetting of drain slabs work at
cross road-2
Deilthy work and resetting of drain slabs at
7th cross road.
16/06/21
Deilthy work at Thevempahajara
Deilthy and resetting work at Chikkahalli
boundary area.
Deilthy work and resetting work of drain
slabs at Kathigahalli govt school road.
18/06/21
Deilthy work and resetting work at Kathigaha
lli govt school to palahalli main road
upto lake.

chandra's
Dt: Pg:

21/06/2021
Desilty and resetty of drain slabs work at someshwara layout cross road,
Desilty and resetty of drain slabs work at Basavalingapura surround areas.
Desilty work at reva college road.
Desilty work at Thattigehalli surrounding

22/06/2021
Desilty and providy granite slabs work at Basavalingapura surround areas
Desilty and resetty of drain slabs work at reva college road surrounding areas
Desilty and providy granite slabs at Thattigehalli surrounding area.

25/06/2021
Desilty and providy granite slabs work at basavalingapura surrounding area,
Desilty and providy granite slabs of missy or damaged slabs work at reva college road surrounding areas
Desilty and resetty work at Thattigehalli surrounding area.

26/06/2021
Desilty and resetty of drain slabs work at olive park road surround.
Desilty and resetty of drain slabs and providy missy granite slabs at MCECHS layout surrounding areas.

28/06/21

Desilty box culvert work at cross road
Desilty box culvert work at cross road of
Vijayalayam.
Desilty work at olive plant road,
Desilty work and resetty of drain
slab work at 2 and 3rd cross road at
MCECHS Layout

29/06/21

Desilty work of culverts and drain
at olive plant cross road - 1 and 2
Desilty of drain and culvert work
at 6, 7, 4, cross road of MCECHS
Layout.

1/07/21:

Desilty of culvert work at Mutheshwara layout
Desilty of culvert work at Balakrishnapura
Desilty of culvert work at GTS circle
Desilty work of culvert at Thempegowda layout

3/07/21

Desilty work of culvert work at DRK
Layout
Desilty work of culvert work at cross road 1
Desilty work of culvert work at 4th cross
road.
Desilty of drain work at 3rd cross road
MCECHS Layout surrounding
Desilty of culvert work at Kattigenahalli
surround ig.

chandra's
Dt: Pg:

5/7/21
Earthwork Excavation for New R.C.C. culvert work started at 1st main road Shivshankar Layout and 2nd main road.

6/7/21
Earthwork Excavation for culvert work at 1st main & 2nd main road Shivshankar Layout
Earth work for Road work started at 5th main road Vijay Nagar Layout.

8/7/21
P.C.C. bed for culvert work at 1st main and 2nd main road Shivshankar Layout
Simultaneously conducting Earthwork, Laying of W.M.M and Clearing of debris work at 5th main road Vijaya Nagar Layout.

10/7/21
Earth work Excavation for culvert work at Datta Township main road.
Bar bending work and R.C.C. rabbit work for culvert work at 1st main and 2nd main Vijay Nagar layout.
Simultaneously conducting Earthwork, Laying of W.M.M and rolling work at 5th main road.

12/7/21
Earth work Excavation for culvert work at main road Datta Township and Basavalingeshwara cross road.
Form work and concreting for sidewall work at 1st main and 2nd main Vijaya Nagar.

14/7/21
Simultaneously conducting laying of wet mix and rolling process work at 5th main road p.c.c. bed for new culvert for Datta Tower ship main road and Basaveshwarapura cross road.

16/7/21
Barbending work for culvert and concreting for Roof work at main roads and cross road

17/7/21
Earthwork Excavation for road works at 4th main road and 1st cross Harihi ground opportunity road
Closing of thick r.c.c slab for heavy constructed r.c.c. culvert and properly cured culvert works at 1st main and 2nd main Shivshankar layout

19/7/21
Earthwork Excavation and level of surface ground work at 4th main road and 1st cross Form work and sidewall concreting work at main road Datta tower ship and Basaveshwarapura cross road
Spraying of water to wet mix and rolling for compact properly void at 5th main road.

20/7/21
Earthwork and cleaning of debris work at 4th main road and 1st cross road.

Removing of boom waste and cleaning of the culvert and earthwork at main road and cross road.

22/7/22
Laying of wet mix and leveling the surface with wet mix work for road at 4th main road and 1st cross.
Earthwork for road work at 2nd cross rd and 3rd cross road. 4th cross road.

24/7/22
Simultaneously leveling the surface with wet mix and rolling the surface to compact and fill the void work at 4th main and 1st cross Earthwork for road at 2nd and 3rd, 4th cross roads

26/7/22
Simultaneously Spraying of water and rolling the surface so that the wet mix should properly compact and fill up the void at 4th main road and 1st cross road
Earthwork for road work and clearing cleaning work at 2nd, 3rd & 4th cross roads

28/7/22
covering the thick R.C.C slab for newly constructed R.C.C culvert and painting work at main road and cross road
Laying of W.M.M for the surface and levelling the surface work at 2nd, 3rd and 4th cross roads.

29/7/21

Simultaneously levelling the wet mix and rolling work at 2nd, 3rd and 4th cross roads, rolling of wetmix road of 5th main road 4th main road 1st cross road work

31/7/21

Applying of primary coat for laying of B.M work at 5th main and 4th main road laying of B.M work for road work at 5th main and 4th main road.

1/08/21

Simultaneously applying of prime coat and B.M work at 1, 2, 3 and 4th cross roads. Earthwork Excavation for new Asphalt road at 5th cross road, 6th cross rd, 3rd main road.

2/08/21

Simultaneously applying of prime coat and B.M work at 4th cross roads Earthwork and clearing of debris at 5th, 6th cross roads & 3rd main road.

3/08/21

Earthwork and debris clearing work at 5th, 6th cross roads.

5/08/21

laying of wetmix and levelling of c.m.m for the surface for road at 5th, 6th cross road Earthwork Excavation and levelling the surface of the soil at 3rd main road

chandra's
Dt: Pg:

6/08/21
Simultaneously laying and rolling wet mix for all roads surface of 5th, 6th cross roads and 3rd main road.

8/08/21
Rolling of the wet mix surface and sparying water, rolling to compact voids properly work at 5th, 6th cross roads and 3rd main roads.

10/08/21
Earthwork Excavation for the level the surface for the road work at 2nd main road and shiva parvathi temple 3rd Shivapura layout.

12/08/21
Earthwork for level the surface for new Asphalt road work at 2nd main road and shiva parvathi temple

13/08/21
Earthwork for level of surface for road work at 2nd main road and shiva parvathi rd,

16/08/21
providing the wet mix and laying for the surface of road work at 2nd main road.

17/08/21
laying and rolling of wet mix for the surface of roads, to levelly compact and fill up the loose void work at 2nd main road and shiva parvathi temple rd.

18/08/21

Earthwork Excavation work for all road surface for new Asphalt road work at cross road. Shivapura layout, 6th cross road, 5th & cross Rd.

Simultaneously applying of prime coat and laying of BM work at 5th, 6th cross roads

19/08/21

Simultaneously applying of prime coat and laying of BM and rolling the B.M surface to compact the voids properly work at 3rd main road.

20/08/21

Simultaneously applying of tack coat and laying of B.C, rolling the BC surface to compact the void work at 5th main road.

22/08/21

Simultaneously clearing the BM surface of debris and applying the tack coat and laying the B.C, rolling the surface of BM to compact the void of surface work at, 4th main road and 1st, 2nd cross roads.

24/08/21

Simultaneously spreading and level the wet mix work at cross roads, 6th cross road, 5th & cross road.

25/08/21

Simultaneously apply of the prime coat and

laying of the Bm course at 2 main road and shiva parvathi temple road.

26/08/21
Simultaneously applying of tack coat and laying of B.C course at 3rd, 4th, 5th and 6th cross road.

29/08/21
Simultaneously rolling the surface of wet mix applying the prime coat for Bm laying and rolling the B.M surface to well compact of voids course at location cross road, 6th cross road, 5th A cross roads.

30/08/21
Earthwork Excavation for the surface of road course at 5th B, 4A, 4th B, 3A, 3rd B cross road, Earthwork Excavation for roads course at 4th 2nd A cross road and 2nd B cross road.

2/09/21
Simultaneously applying of tack coat and laying the B.C material with the help of paver levelling and rolling the B.C surface to compact properly and bitup the voids course at the location of 3rd main road.

3rd/09/21
Earthwork Excavation for new Asphalt road course at the location of 5th B, 4A, 4th B, 3A, 3rd B cross roads.
Regularly Earthwork and cleaning of debris course at 2nd A cross road and 2nd B cross rd.

4/9/21
Simultaneously applying of tack coat and laying of B.C material, rolling the surface of B.C to compact and Bitcup the voids work at 2nd main rod Baba nagar, and Shiva parvathi temple rod Shivapura layout.

6/9/21
providing and spreading of wet mix, and leveling the wet mix all over the road width work at 5B, 4A, 4B, 3A, 3B cross roads.

7/9/21
Rolling the surface of wet mix work at 3A, 3B cross roads.
providing and spreading of wet mix, and leveling the wet mix all over the road width work at 2A & 2B cross roads.

8/9/21
Continously applying of tack coat and laying of B.C material, rolling the surface of B.C to compact and bitcup the voids work at cross road, 6th, 5th A cross roads.

9/9/21
Rolling the surface of wet mix work at the location of 2A & 2B cross roads, simultaneously applying the tack coat and laying the B.C, rolling the surface at 5th A cross road.
Continously applying of prime coat and laying of BM material work at 5th B, 4A, 4B,

3A, 3B cross roads.

13/09/21
continously applying of prime coat and laying of B.M material, rolling of B.M Surface so that B.M can compact properly and fill up the voids at 2A, 2B cross road.
simultaneously applying of tack coat and laying of B.C material at the location of 5th B, 4A, 4th B cross roads.

14/09/21
continously applying of tact coat and laying B.C material and rolling so that compact & fill up the voids work at the location 3A, 3B, 2A and 2B cross roads.

15/09/21
Earthwork Excavation work for all road surface work at the location cross rd, Chethan Nilaya Rd, 4th A, 1st B cross road.
Earthwork Excavation work for all road surface leveling for Asphalt road work at Srinivasa Hostel rd, sunrise Nest Apartment road and 1st main road Muneshwara Layout.

16/09/21
Earthwork Excavation work at location cross rd, chetan nilaya rd, 1st A, 1B cross roads.
Earthwork Excavation work for all road surface leveling for Asphalt road work at Srinivasa Hostel rd, sunrise nest apartment road and 1st main road Muneshwara layout.

18/09/21

Earthwork Excavation work at 1st B cross road. providing and laying of wet mix and spreading of wetmix for all over the width of road work at cross road, chethan nilaya and 1st A cross road. Earthwork work Excavation work at Srinivas Hotel road 1st main road moneshwara layout.

20/9/21

providing, laying and spreading of wet mix all over the width of road work at the location cross road, chethan nilaya, 1st A cross road and 1st B cross road.

laying and spreading of wetmix for all surface of road work at Srinivasa Hotel road, sowrbha next Apartment rd, 1st main rd moneshwara layout

21/9/21

Leveling and spreading, rolling of wetmix so that the material should well compact and fillup the voids work at cross rd, chethan nilaya, 1st A cross rd and 1st B cross rd. providing and laying of wet mix at Sowrbha next Apartment rd.

Leveling and rolling of wet mix so that the material should compact & fillup the voids work at Srinivas Hotel road and 1st main road

22/9/21

Earthwork work Excavation for the level the surface of Earth for the new asphalt road work at location 4A cross rd, Kattigehalli govt school rd, and 3rd main road

Earthwork Excavation for the all level the surface of Earth for Asphalt road work at 3rd cross road, and 2nd cross road.

24/09/21

Earthwork work Excavation work at the location at 4A, Govt school rd and 3 main road.
Earthwork Excavation work at the location at 3rd cross road and 2nd cross road.
Spraying and rolling of wet mix so that the material should properly compact and fill the void work at cross road, Chithan road, 1st A & 1st B cross road.

25/09/21

Simultaneously applying of prime coat and laying of B.M material and rolling the surface of BM work at cross rd, Chithan nilaya & 1A & 1B cross road
Spraying and rolling the wet mix so properly compact the material and fill the void at work location at Srinivasa Hotel road, Sunrise west road and 1st main road mahesh area layout.

27/09/21

Simultaneously applying of prime coat and laying B.M material and rolling the surface of Bm work at Srinivasa Hotel road, Sunrise west road and 1st main road.
Earthwork for all road work at 4A, Govt school rd and 3 main road.
Earthwork for all the road work at the 3 cross rd & 2 cross rd.

28/09/21

providing, laying and spreading of coat mix material for all surface of asphalt road work at 4A, Govt School rd and 3 main rd Earth work Excavation work at 3rd cross rd and 2nd cross rd

29/09/21

providing, laying and spreading of coat mix material work at 3rd cross rd, and 2nd cross rd Leveling and rolling of wet mix work at 4A, Govt School rd and 3 main rd continously applying the tack coat and laying of B.C material and rolling the B.C so the material should levely compact and fill the void work at cross road, chethan nilaya, 1A cross and 1B cross rd

30/9/21

simultaneously applying the tack coat and laying of B.C material and rolling the BC to fill up the void work at Srinivasa hotel to white wash rd, 1st main road mohammad layout

1/10/21

Simultaneously applying the prime coat and laying of B.M material and rolling the BM so that the material compact properly and fill up the void work at 4A, Govt. School rd and 3 main rd.

Spraying and leveling, rolling of coat mix materi
To fillup the void's and compact material work
at 3rd cross rd and 2nd cross rd.

chandra's
Dt: Pg:

2/10/21 :-
Earthwork Excavation work for all surface of new road work at 2nd main road, 1st cross road main road Maheshwara Layout.

4/10/21 :-
Earthwork Excavation work for surface of road and debris clearing work at 2nd main rd 1st cross road, main road.
Simultaneously applying the prime coat and laying of B.M material and rolling the BM so that the material compact properly and fill up the void work at 3rd cross rd and 2nd cross rd.

5/10/21 :-
continously Earthwork and Debris clearing work at 2nd main rd, 1st cross road, main rd. Earthwork Excavation work for surface of road work at 3rd B cross rd, Sri Angeraiya Nilaya, Sri Chowdeshwari Nilaya, Bsmt rd, Right rd. Spurgiri Layout.

6/10/21
continously applying of tack coat and providing B.M material and Rolling the BC to compact the voids work at 4A, Govt School rd & 3 Main rd. providing, spreading and levelling of wet mix material work at 2nd main rd, 1st cross rd, main rd. Earthwork and Debris clearing work at 3rd B cross rd Sri Angeraiya Nilaya, Sri Chowdeshwari Nilaya bsmt rd, right rd.

7/10/21

Simultaneously applying of tack coat and laying of BC material and rolling course at 3rd cross rd and 2nd cross rd.

Levelling and rolling of wet mix to compact the void work at 2 main rd, 1 cross rd, main road Earthwork Excavation and debris clearnee work at Sir chowdeshwari Nilaya Bsmt road and right road.

8/10/21

Earthwork Excavation work at Sir chowdeshwari Nilaya, Bsmt road, and right road, providing and laying wetmix material work at 3B cross rd, Sri ahgehaiya nilaya,

9/10/21

providing and laying of wet mix material and rolling to compact and fillup the void work at Bsmt road, right road, 3B cross rd, Sri ahgehaiya Nilaya.

11/10/21

Simultaneously applying of ~~tack~~ prime coat and laying of B.M material and rolling the material to compact the void work at 2 main rd, 1st cross road, main road.

12/10/21

Spraying of water on the W.M.M material and rolling to compact properly fill the void work at 3rd B cross road, ahgehaiya Nilaya rd, Bsmt rd, and right road Sri chowdeshwari d.

13/10/21
continously applying of tack coat and laying of B.C material and rolling to compact the voids work at 2nd main road, 1 cross rd and main rd. simultaneously applying of prime coat and laying of BM material and rolling the material to compact the void work at ~~2 main rd~~, 3rd B cross road, Sri Anjaneya Nilaya rd, Right rd and left rd.

14/10/21
Earthwork Excavation for all surface of road and levelling the Earth surface works at Sri Laxmi venkateshwara Nilaya rd, 1st main road, Anantam Nilaya, General Store rd,
Earthwork Excavation work at Sri Ramanjinaiya Nilaya

15/10/21
Earthwork Excavation and regular internaly cleaning of Debris work at Venkateshwara Nilaya rd 1st main rd, Anantam Nilaya.
Earthwork Excavation work at General Store rd, Sri ramanjinaiya nilaya road Someshwara layout

16/10/21
Continously applying of tack coat and laying of B.C material and rolling to compact the voids work at 8 B cross, Sri Anjeneya nilaya rd, Right and left rd.
Earthwork Excavation work at venkateshwara Nilaya rd. 1st main rd, Anantam Nilaya, Ramanjinaiya Nilaya, General Store rd.

18/10/21

providing, spreading of wetmix material for all width of road surface work at vettikkavalkunnu Nilay road, 1st main road, Ahalam Nilaya.

Earth work Excavation work at general store road, Ramaginalya Nilaya road.

19/10/21

Leveling and rolling of wetmix material to compact work at vettikkavalkunnu nilaya 1st main road, Ahalam nilaya.

providing spreading of wetmix material for all width of road surface work at general store, Ramaginalya nilaya road

20/10/21

Rolling of wetmix material to compact the voids work at vettikkavalkunnu nilaya. 1st main road, Ahalam Nilayam,

leveling and rolling of wetmix material to compact work at general store, Ramaginalya nilaya road

21/10/21

Earth work Excavation work for all surface of road work at 1st, 2nd, 3rd cross road gangothri badavali.

Earth work Excavation work for all surface of road work at 4th cross rd and cross road, mehaboobia swamy general store.

chandra's
Dt: Pg:

22/10/22
continously Earthwork and debris clearing work at 1st, 2nd, 3rd cross road, Earthwork Excavation work at 4th cross rd and general store.

23/10/22
Earthwork and Debris clearing work at 1st, 2nd, 3rd cross road.
Earthwork and Debris clearing work at 4th cross rd and general store.
Spraying of water on wetmix material and rolling to compact the void work at venkatesh wara village, I main road, Ithallam Nilayam
Spraying of water on wetmix and rolling work at general store, Somasinalya Nilaya rd.

25/10/22
Simultaneously applying of prime coat and layaing of B.M material and rolling of B.M that the voids should compact properly at Venkateshwara Nilaya, I main road, Ithallam Nilayaman road
Earthwork Excavation work at 1st, 2nd, 3rd cross road.

26/10/22
Simultaneously applying of prime coat and layaing of B.M material and rolling of B.M that the voids compact properly work at general store, Somasinalya Nilaya rd.
Earthwork Excavation work at 4th cross rd and general store.

27/10/21

providing, spreading and leveling of wetmix Material for all the width of road surface course at 1st, 2nd, 3rd cross road, 4th cross road, cross road, general store road.

28/10/21

Rolling and levelig the wetmix material course at 1st, 2nd, 3rd cross road, providing, spreading and levelig of wetmix material for all the width of road surface course at 4th cross road, cross road, general store road.

29/10/21

Simultaneously applyig of tack coat and layig of B.C material and rolleg the B.C to compact the voids course at Vettiseniyara Nilaya Rd, 14 main road, Dhanam Nilaya road.

30/10/21

Simultaneously applyig of the tack coat and layig of B.C material and rolleg the B.C to compact the voids course at General store road and Ramanjaneya Nilaya road someshwara Layout.

1/11/21

Spraying of water on W.M.M material and rolleg the surface to properly compact the void course at 1st, 2nd, 3rd, 4th cross roads, cross roads, general store roads

chandra's
Dt: Pg:

2/11/21
Earthwork Excavation for all surface of a new Road work at location at main road, 1st main road, cross road-5
Earthwork Excavation for all surface of road work at cross road, 4, 3, 2, 1 cross roads,

3/11/21
Earthwork Excavation work at main road, 1st main road, cross road-5 Thempegowda Layout.
Earthwork Excavation for road surface work at 4, 3, 2, 1 cross roads.

4/11/21
continously applying the prime coat and Laying of B.M material and rolling the B.M to compact the voids work at 1st, 2nd, 3rd cross roads.
Simultaneously Earthwork and debris cleaning work conducted at location main road, 1st main road, cross road - 5,

5/11/21
continously applying the prime coat and laying of B.M Material and rolling the B.M to compact the voids work at 1st, 2nd, 3rd cross roads,
Simultaneously Earthwork and debris cleaning work Conducted at Location Main road, 1st Main road, cross road - 5,

6/11/21
Earthwork Excavation and debris work at Main road, 1st main road, cross road-5
Earthwork Excavation at 4th, 3rd, 2nd, 1st cross roads.

8/11/24

providing, spreading and laying of wetmix material all over the surface of road width course at main road, 1st main road, cross-s
Earthcourse soil leveling and rolling the earthsurface course at 4th, 3rd, 2nd, 1st cross rd.

9/11/24

spreading and laying of wetmix material over the surface of road width course at main road, 1st main road, cross roads
providing, spreading and laying of wet mix material all over the surface of road width course at 4th, 3rd, 2nd, 1st cross rd.

10/11/24

Leveling the wetmix surface and rolling course at main road, 1st main road, cross rd.s
Laying and leveling the wetmix surface and rolling course at main road, 4th, 3rd, 2nd, 1st cross roads

11/11/24

Simultaneously applying of tack coat and laying of B.C material and rolling of B.C so that the material compact the voids to fillup course at 1st, 2nd, 3rd cross roads

12/11/24

Simultaneously applying of tack coat and laying of B.C material and rolling of B.C so that the material compact the voids to fillup course at 4th, cross rd, collected roads.

chandra's
Dt: Pg:

13/11/21
Earthworks Excavation work for all surface of road surface width work at Kattigehalli main road.
Spraying of water on wetmix and rolled to compact the voids properly work at 4th main rd, main road, cross road-5

15/11/21
Earthwork Excavation work at Kattigehalli main road,
Spraying of water on wetmix and rolling to compact the voids properly work at 4th, 3rd, 2nd, 1st cross roads.

16/11/21
Simultaneously applying the prime coat and laying of B.M material and rolling the B.M surface to compact the voids work at main road, 1st main road, cross rd-5,
Earthwork Excavation and debris cleaning work at 4th, 3rd, 2nd, 1st cross rd.

17/11/21
Continously applying the prime coat and layer of B.M material and rolling the B.M surface to compact the voids work at ~~[illegible]~~ 4th, 3rd, 2nd, 1st cross roads.
Earthwork Excavation and debris cleaning work at Kattigehalli main road.
Earthwork Excavation work started at the location at main road, 2nd cross road. Dasha town ship.

18/11/21

continously Earthworks and debris clearing work at location Kattigehalli main road. Earthworks Excavation works for all the surfaces of road works at main road, 2nd cross road Dattatreya ship.

19/11/21

Earthworks and levelling the soil and rolling the soil to compact the surface works at Kattigehalli Main road.
Earthworks Excavation and debris clearing works at main roads, 2nd cross road Dattatreya

20/11/21

providing, spreading and laying of wetmix on the surface of road widths works at Kattigehalli Main road.
Earthworks Excavation and clearing the all the debris from the site works at main roads, 2nd cross road Dattatreya ship.

22/11/21

Simultaneously applying the tack coat and laying of B.C material and rolling the material to properly compact the voids works at main road, 1st main road, cross road.-5.
providing, spreading and laying of wetmix on the surface of road width works as Kattigehalli main road.

chandra's
Dt: Pg:

23/11/21
Simultaneously applying the tack coat and laying of B.C material and rolling the material to properly compact the voids work at 4th, 3rd 2nd, 1st cross roads.
providing, spreading and laying of wetmix work at Kattigenahalli main road.
providing, spreading and laying of wetmix on the surface of road width wise on main road, 2nd cross road Pattatownship.

24/11/21
levelling and rolling of wetmix surface to compact the voids work at Kattigenahalli main road.
laying and levelling the wetmix on the surface of road width work at main road, 2nd cross road Pattatownship.

25/11/21
Earthwork Excavation work for all the surface of roads surface work at 1st, 2nd cross rd, cross road, Kuvempu nagar 4th B cross
Earthwork Excavation work for all the roads surface work at 2nd cross rd, 1st cross road.

26/11/21
Earthwork Excavation work at road surface at 1st, 2nd cross rd, cross road, 4th B cross rd.
Earthwork Excavation work for all the road surface work at 2nd cross rd, 1st cross road.

27/11/2021

Earthwork Excavation and debris clearing work at 1st, 2nd, 3rd cross roads, 4th B cross road spraying and rolling of wet mix material to compact the void work at Kattigehalli main road.

29/11/2021

Earthwork Excavation and debris clearing work at 2nd & 1st cross road.
spraying and rolling of wet mix material to compact the void work at main road 2nd cross road Patta township.

30/11/2021

Simultaneously applying prime coat and laying of B.M material and rolling the B.M to compact the voids work at Kattigehalli main road.

1/12/2021

Simultaneously applying of prime coat and laying of B.M material and rolling the B.M to compact the voids work at Kattigehalli Main road & main road, 2nd cross road Patta township

2/12/2021

providing and laying of wetmix to the surface of road width work at 1st 2nd cross roads, cross roads.
providing and laying of wet mix work at 2nd & 1st cross roads.

chandra's
Dt: Pg:

3/12/2021
Earthwork Excavation work for all the surface of road work at Agalahara main road and 1st cross and 2nd cross road Hirumekahalli

4/12/2021
Levelly and sollig of wetmix work at 1st and 2nd cross road.
levelly and sollig of wetmix work at 2nd and 1st cross road.

6/12/2021
Continously applyig of tack coat and layig of B.C material and sollig the B.C to compact the voids work at Kattigekahalli main road.
Earthwork Excavation work at Agalahara main road and 1st cross, 2nd cross rd Hirumekahalli.

7/12/2021
Simultaneously applyig tack coat and layig of B.C material and sollig the B.C to compact the voids properly work at Kattigekahalli main road, main road, 2nd cross road Dotta taluk hip

8/12/2021
Earthwork Excavation work and Debris clearig at 1st and 2nd cross road, main road, layig work and sollig the wetmix surface to compact properly work at 1st, 2nd cross rd.

9/12/2022

Earthwork Excavation work and Debris Clearing work conducted at Agrahara main road, 1st and 2nd cross roads.

continously applying of prime coat and laying of B.M material and rolling of B.M to compact the voids work at 1st, 2nd, cross roads,

10/12/2022

providing, laying of wetmix all over the width of surface road work at main road, 1st, 2nd cross roads.

continously applying of prime coat and laying of B.M material and rolling of BM to compact the voids work at 4th B, 2nd cross road, 1st cross rd.

11/12/2022

Earthwork Excavation work at MVM Sumo Institution road, pristine woods apartments rd, main road, 1st cross road, left side.

Laying and levelling the wetmix surface work at main road, 1st, 2nd cross road.

13/12/2022

Earthwork Excavation work at MVM Sumo Institution rd, pristine woods apartments rd, main road, 1st cross rd.

14/12/2022

Earthwork Excavation and debris work conduct at MVM Sumo Institution rd, pristine woods apartments rd, main road, 1st cross rd.

chandra's
Dt: Pg:

15/12/2021
Earthwork Excavation and debris work conducted at MVM Sonia institution rd, pristine woods apartments rd, main road, 1st cross rd.

16/12/2021
providing, laying and leveling of wetmix material all over the surface of road course at Institution rd, Apartments rd, main rd, 1st cross rd.

17/12/2021
simultaneously applying of tack coat and laying of B.C. material and rolling of B.C to compact the voids work at 1st, 2nd, cross roads.
spraying of water on wetmix and rolling to compact the voids properly work at main rd 1st, 2nd cross road.

18/12/2021
simultaneously applying of tack coat and laying of B.C material and rolling of B.C to compact the voids work at ~~1st/2nd~~ 4th B, 2nd cross rd, 1st cross rd.
spraying of water on wetmix and roll to compact the voids properly work at Institution rd, Apartments rd. main rd, 1st cross rd.

20/12/2021
Earthwork excavation for all surface of road conduct work at 2nd cross road, 3rd cross road, 2nd cross road, 1st cross road.
Earthwork Excavation for all surface of road work at 3rd Cross road, Cross road, 4th cross rd, om Shakti Hospital Beside road.

21/12/21

Earthwork Excavation work at 2nd, 3rd C cross, 2nd cross road, 1st cross road.

Earthwork Excavation work at 3rd cross road, cross road, 4th cross right road, Om Shakti Hospital Beside Road.

22/12/21

Earthwork Excavation work at 2nd, 3rd C, 2nd cross road, 1st cross road.

Earthwork Excavation work at 3rd cross road, cross road, 4th cross right road; Om Shakti Hospital beside road.

23/12/21

Continously applying the prime coat and laying of B.m material and rolling the B.m to compact the void properly work at main road, 1st, 2nd cross road.

Earthwork Excavation work at 2, 3C., 2nd cross road, 1st cross road.

24/12/21

continously applying the prime coat and laying of B.m material and rolling the B.m to compact the void properly work at MUM Sumo Institution rd, pristine woodey apartment rd, main road, 1st cross road.

Earthwork Excavation and debris clearing work, at 3rd cross road, cross rd, 4th cross rd Om Shakti Hospital beside road.

chandra's
Dt: Pg:

27/12/21

providing, Spreading and laying of wet mix work at 2nd, 3rd C, 9th cross road, 11th cross road, providing, spreading and laying of wet mix work at 3rd cross road, cross rd, 4th cross road, on Shakti Hospital beside road.

28/12/21

Simultaneously applying tack coat and laying levelling of B.C material and rolling the material to compact the voids properly work at main road, 1st, 2nd cross road.
Laying and levelling of wet mix work at 2nd, 3rd C, 2nd cross road, 11th cross road.

29/12/21

Simultaneously applying tack coat and laying levelling of B.C material and rolling the material to compact the voids properly work at Main road & 11th, 2nd cross roads.
Laying and levelling of wet mix work at 3rd cross road, cross rd, 4th cross road, Hospital beside road.

30/12/21

Road marking work at 5th main road vijaya Nagar Layout, 4th main road.
Road marking work at 1 cross road 2nd cross rd, 3rd cross rd, 4th cross rd,

31/12/21

Road marking work at the 5th cross rd, 6th cross rd, 3rd main road.

Road marking work at 2nd main rd, Baba nagar, Shiva parvathi temple road.

3/01/22

Spraying water on water and rolling of material to compact the void work at 2nd, 3rd cy 2nd cross rd, 7th cross rd.

Road marking work at cross road Sunrise Nest appartment rd, 6th cross road, 5th A cross rd

4/01/2022

Spraying water on water and rolling of material to compact the void work at 3th, 4th cross road, cross road, Hospital Beside road.

5/01/2022

Road marking box road surface work at 5th B cross road, 4th A cross road., 4th B cross road, 3A, 3B, cross road.

6/01/2022

Continously applying prime coat and laying of B.M material and rolling of material to compact the void work at 2nd, 3rdc, 2nd cross rd, 1st cross rd.

Road marking work at 2A, 2B cross road, cross road, Chethan Nilaya rd

7/01/2022

Continously applying prime coat and laying of B.M material and rolling of material to compact the void work at 3rd, 4th cross road, cross road, Hospital beside road.

chandra's
Dt: Pg:

10/01/2022
Road marking work at 1A, 1B cross road, Srinivasa Hotel road, Sahara Net apartment road.

11/01/2022
Simultaneously applying of tack coat and laying of B.C material and rolling of material to compact the void property work at 3rd, 4th cross road, cross road, Hospital back road,

12/01/2022
Simultaneously applying of tack coat and laying of B.C material and rolling of material to compact the void property work at 2nd, 3rd C, 2nd cross road, 1st cross road.

17/01/2022
Removing of top slab and Desilting of drain work at Basavalingappa Nagar. main rd.
Road marking work at 1st main rd, 4th A cross rd, Kattigahalli govt school rd,

19/01/2022
Removing of top slab and Desilting of drain Simultaneously Debris Cleaning and resetting of drain slab work at Basavalingappa Nagar main road.
Road marking work at 3 main rd, 3 cross rd, 2nd cross rd.

21/01/22

Continously removing drain top slab, desilting, debris clearing work at main road.
Road marking work at 2nd main road, 1st cross road, main road.

24/01/22

Desilting and Resetting of slab and painting work at main road Basavaraj yappa nagar.
Road marking work at Bihar electronics road 3rd B cross road, Sri anjaneya Nilaya road, Sri Chowdeshwari Nilaya Back road, right road.

25/01/22

Desilting and debris clearing work at 1 cross road, 2nd cross roads & 3rd cross road.
Road marking work at Sri Laxmi venkateshwara Nilaya road, 1st main road, Anantam Nilayam.

27/01/22

Desilting, resetting of Footpath slab work at 1 cross road, 2nd cross road, 3rd cross road.
Road marking work at Cathedral town road Sri ramanjaneya Nilaya road 1, 2, 3rd cross road gangathiri badavane.

29/01/22

Desilting work for drain work at Kanti sweets road, 1st drive way road,
Desilting work at 7th cross road, Reva College road.
Road marking work at 6th cross road & cross road poojappa layout.

chandra's
Dt: Pg:

1/2/2022
Desilting and pointing works at 1 cross road 2nd, 3rd cross road.
Desilting works at Kanti sweets road, w drive way road.
Desilting at 7th cross road, Reva college road.
Road marking works at Cultural Hobli, Kempegowda layout main road, 1st main road.

3/2/2022
Continously Desilting and pointing works at 1st cross road, 2nd cross road, 3rd cross road & 4th cross road.
Road marking works at 1st, 2nd, 3rd, 4th, 5th cross road Kempegowda Layout.

5/2/2022
Simultaneously Desilting, Debris Cleaning and pointing works at 5th, 6th, 7th cross road, Road marking works at Kattigehalli main rd.

7/2/2022
Earth works Excavation for new Culvert works at Telecom Layout, cross road, main road.
Desilting and pointing works at Olive plam road, cross road.
Road marking works at Datta devan Hip main road, 2nd cross road, cross road-1 & 2, Cross road at 2nd

9/2/2022
Earthworks Excavation for new Culvert works at Telecom Layout, cross road, main road.

Desilting and pointing works at olive park road and cross road.
Road marking works at Kuvempu Nagar 4th B cross, 2nd cross road, 1st cross road Agrahara main road.

11/2/22
P.C.C bed box Culvert works at Telecom layout, main road cross road.
Desilting works at main road Somashara layout.
Road marking works at Thirumalahalli 1st cross, 2nd cross & Mvm Some Institutions roads

14/2/22
Barbending works for slab & cover concreting works for culvert works at Telecom layout, main road, cross road.
Desilting and pointing works at Someshwara layout main road,
Road marking works at priyatha woods apartment road & main road balaji layout

16/2/22
Rubble box culvert works at Telecom layout main road, cross roads,
Desilting and pointing works at 1st cross road and 2nd cross road.
Road marking works at 1st cross road 2nd & 3rd cross road.

18/2/22
Concerting box side cover of culvert work at telecom layout, main sewer, cross road. Desilting and pointing work at 1st & 2nd cross road.
Road marking work at 2nd, 1st & 3rd right side roads

21/2/22
Earthwork Excavation for new culvert work at 3rd main road and M.K provisional work.
Road marking work at cross road, 4th cross right side & om Shakti Hospital beside road.

23/2/22
P.C.C bed for culvert cover at 3rd main road & M.K provisional work.

24/2/22
barbending work at 3rd main road & M.K provisional work.

26/2/22
Concerting box Shaft sherbase for culvert work at 3 main rd & M.K provisional work rd

28/2/22
Concerting box side cover box culvert work at 3 main rd & M.K provisional work rd.

1/03/22
Removing of bosm work on the culvert at 3rd main rd. & M.C provisional work rd

2/3/22
Dismantling of Damged Culvert Slabs work at main road & 2nd cross rd

5/3/22
laying of 250mm thick Concrete Slab covering box Culvert work at Telecom Layout, cross road & main road

7/3/22
Dismantling of Damaged Culvert Slabs work at main road, cross road, cross road near Mosque. Basaveshwarappa nagar

9/3/22
Dismantling of Damaged culvert Slab at 6th, 3rd cross road Shivpura Layout, Kempe Nagar.

11/3/22
covering the Culvert Slabs and pointing at 3rd main road and M.C provisional Work rd.

14/3/22
covering of culvert Slabs and pointing work at main road, 2nd rd, Kempe Layout and main road & cross roads, Cross road near Mosque.

16/3/22
Covering of culvert slab & painting at 6th cross road, 3rd cross road Shivpura layout Thovempu nagar.

1/4/22
Earthwork Excavation work for all road surface work at main road mathew Layout 1st cross, 2nd cross road, cross road-2

4/4/22
Earthwork and debris clearing work at main road, 1st cross, 2nd cross road mathew layout, cross road-2

6/4/22
Earthwork Excavation for all surface of width of road works at main road Basavalingappa nagar.

8/4/22
Earthwork Excavation work at main road Basavalingappa Nagar.

11/4/22
Earthwork and debris clearing work at main road Basavalingappa Naga, providing, spreading and laying of watmix for width of surface work at main road, 1st & 2nd cross road Mathew Layout cross rod-2

13/4/22
Earthwork Excavation work at 2nd cross rd cross rd-1, 2, 3.
Laying and rolling of wetmix work at main road, 1st cross, 2nd cross, cross road-2

18/4/22
Earthwork Excavation work and debris clearing work at 2nd cross rd, cross rd-1, 2, 3 providing and laying of wetmix work at main road Basavalinappa hagar.

20/4/22
Leveling and rolling of wetmix work at main road Basavalinapp hagar.

22/4/22
Continously applying of prime coat and laying of B.M material and rolling to make it & compact the voids properly work at main road, 1st, 2nd, cross-road-2 mathem layout.

25/4/22
providing and laying of wetmix work at 2nd cross road, road rd-1, 2, 3,

26/4/22
Laying and leveling of wetmix work at 2nd cross road, cross rd 1, 2, 3

chandra's
Dt: Pg:

28/4/22
Simultaneously applying of prime coat and laying of B.M material course at main road.

29/4/22
Simultaneously applying of prime coat and laying of B.M material work at 2 cross road, cross rd - 1, 2, 3,

30/4/22
continously applying of tack coat and laying of B.C material work at main road, 1st, 2nd, cross rd - 2 mathan layers

3/05/22
Simultaneously applying of tack coat and laying of B.C material and rolling the material & compact the void properly work at 2 cross rd, cross rd - 1, 2, 3,

5/05/22
Simultaneously applying of tack coat and laying of B.C material & rolling to material & compact the void work at main road.

7/05/22
Road marking work at main road, 1st cross, 2nd cross, cross road.2,
Debris cleaning where ever left from the site work.

9/5/22

Road marking work at main road and 2nd cross road.

10/05/22

Road marking work at cross no-1, 2, 3,